

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. 1st SBR No. 74/18-19
Date: DATED 2010 29-11-18
Division: Electricals (Yelahanka)

EE/ELE/Y/BR No. 110/18-19

DL 29-11-18

Bill Received No. Dated Divisional Cash Book Voucher No. Dated
Sub Divisional Job Code :-005-19-000006

Schedule Docket No. Head of Account : P - 1878 BHagyajyothi Sooru Neeru D.R.No.

Name of Work:- Providing Tubular Poles Control wires to Switches and Energy efficient LED Street Light to Kattegenahalli Colony, Ambedkarnagar, Tippunagara, Sundepunikrishnanagara and Surrounding areas in Ward No 5 Jakkur.

Name of Contractor and Full Address:- M/s Technical Manager KRIDL BBMP Bengaluru.

Reference to Agreement No:EE/Ele/YZ/WO/000041/2018-19 Date:- 12-10-2018

Certified that the measurements were taken by me on 28/11/18 and recorded of Pages 256/62 to 6174 of measurement Book No. 2562/18-19 and that the work is satisfactorily executed.

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Officer-in-charge of work

Certified that the measurements were taken by me on 28/11/18 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Assistant Sub-Division Officer

1) Total value of work done or supplies made as per account within	BBMP, Bangalore
2) Deduct amount to be held in reserve being percent Rs.....	Bill = 119,99,255 = 00
3) " Balance	IT 2% 11,99,985 = 00
4) Deduct Payment:	Send 1% 11,99,993 = 00
a) Amount of previous payment as in the Office Cash Book Voucher	Amount 1% 11,99,993 = 00
No.....Dated.....S.D. No.....	LWC 1% 11,99,993 = 00
adjusted towards cash advance recovery of	CBFO 1% 11,99,993 = 00
b) Payments } cost store or other material supplied.	FSD 7.5% 37,49,944 = 00
Now made } recovery of amount creditable to this/other work	deductions = 62,99,07 = 00
Amount paid on this bill Cheque / Cash.	Cheque = 11,36,348 = 00
5) Balance being unpaid value of work done held in reserve.	
6) Deduct cash advance made on the Office cash Book Voucher No.....	
dated.....less adjustments.	
7) Net amount due to or from Contractor	
unadjustments items.	
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	
Total amount adjusted -	
Contractor's Signature	

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness

1.
2.

Dated Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Paid by me by Cheque No. Dated

Cash Rs. Dated

Initials of Officer making payment

Assistant Executive Engineer
(For use in the Office)
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

ಲೆಕ್ಕಪರಿಷ್ಕರ್ P 1878 Bhagyajyothi Sooru

ರೂ. 119,99,255 = 00 ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ

ರೂ. 11,36,348 = 00 ಡಿಕ್ ನೀಡಬಹುದಾಗಿದೆ

ರೂ. 62,99,07 = 00 ಕೊಂಡಾಣಿಕೆ ಮಾಡಿದೆ

Executive Engineer

ಲೆಕ್ಕ ಪರಿಷ್ಕರಣೆ
ಶಾ.ಅ.ಬಿ.ಎ. ಯಲಹಂಕ ವಲಂಕಿ

Sl. No	Description of Item	Unit
	Name Of Work:- Providing Tubular Poles Control wires to switches and Energy efficient LED Street Light to Kattegenahalli Colony, Ambedkarnagar, Tippunagara, Sundeeponikrishnanagara and Surrounding areas in Ward No 5 Jakkur.	
1	LED Street light. Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs. 50000 hr. @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4 KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI 75+. housing with supplier word mark / name shall be engraved / Embossing on the die cast housing / body part. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacturer. Suitable for A1/A2 Roads as per IS 1944 Part I & Part II. 90 Watts	Nos
2	Supplying and Fixing of.....mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires. Using 32mm dia G.I. pipe	Nos
3	Wiring for lighting/power circuit using one of PVC insulated 1100v grade stranded Aluminium unsheathed wire single core/multi core cable in open or concealed system of wiring. a)4 sqmm.	Mtrs
4	Fixing halogen/ metal halide /SVL/IL/LED flood light fittings over existing pole/ wall ceiling including clamps bolts nuts and wiring using suitable capacity wires	Nos
5	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets.200mmx200mmx98mm	Nos
6	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps 25kA.	Nos
7	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)40X40X6mm	Mtrs
8	Supplying of 1.1KV grade Aerial Bunched Cable Stranded & Compacted Aluminum Phase Conductor, and Stranded Messenger Conductor with all aluminum Alloy, Phase Conductor is insulated with XLPE Compound, insulated Messenger with specified IS-14255:1995 & confirming to GTP of GROUP-A2 X 25 + 1 X 25 SQ.MM	Per Mtr
9	Stringing of 1.1kv LT Aerial Bunched Cable, BESCOM SR	Per Mtr
	Total Rs	
	Add KRIDL Charges 11%	
	Total Rs	

Certificate: I. Certified that the Above Work has been carried out satisfactorily

[Handwritten Signature]
T. N. B. Reddy
T. N. B. Reddy

[Handwritten Signature]
Assistant Executive Engineer (Elg)
BBMP, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty	Rate	Amount	Qty	Cost	
		138	31250.00	4312500.00	138	4312500.00	
		132	893.00	117876.00	132	117876.00	
		277	7.50	2077.50	277	2077.50	
		100	176.00	17600.00	100	17600.00	
		6	2178.00	13068.00	6	13068.00	
		6	4044.00	24264.00	6	24264.00	
		6	263.00	1578.00	6	1578.00	
		97	143.00	13871.00	97	13871.00	
		97	10.30	999.10	97	999.10	
				4503833.60		4503833.60	
				495421696		495421696	
				4999255.30		4999255.30	